



CARTER COUNTY SR-67 US-321

11 INTERSECTIONS IN ELIZABETHTON

(Signalization)

The engineering is underway.

CARTER COUNTY SR-159

BRIDGE OVER ELK RIVER, LM 7.23

Length - 0.3 (Bridge Replacement)

The engineering is underway

CARTER COUNTY SR-362

FROM SR-361 (GAP CREEK ROAD) TO SR-67 (US-321/ELK AVENUE)

Length - 6.0 (Construction-New)

The engineering is underway.

CARTER COUNTY SR-91EXT

FROM SR-67 (US-321) TO SR-37 (US-19E)

Length - 5.0 (Construction-New)

The environmental impact statement on alternate alignments is underway.

CARTER COUNTY SR-400

LYNN AVENUE, BRIDGE OVER WATAUGA RIVER AT LM 5.16 , FROM SR-91 EXT. TO EAST MILL STREET

Length - 0.4 (Bridge Replacement)

A contract for construction is scheduled to be let in the 2nd Quarter Calendar Year 2008.

CARTER COUNTY SR-400

LYNN AVENUE, FROM EAST MILL STREET TO SR-67 (BROAD STREET) IN ELIZABETHTON

Length - 0.2 (Widen)

The right-of-way and/or utility process is underway.

CARTER COUNTY

LYNN AVENUE; FROM SR-67(BROAD STREET) TO EAST ELK AVENUE IN ELIZABETHTON

Length - 0.3 (Reconstruction)

The engineering is underway



CARTER COUNTY

SR-91 @ LM'S 13.50 & 17.48 AND SR-362 @ LM 0.45

Length - 0.3 (Culvert Replacement)

The right-of-way and/or utility process is underway.

CARTER COUNTY

STEEL BRIDGE ROAD (WILBUR DAM ROAD), BRIDGE OVER WATAUGA RIVER, LM 1.72

Length - 0.2 (Bridge Replacement)

The right-of-way and/or utility process is underway.



TENNESSEE DEPARTMENT OF TRANSPORTATION
Project Status Report

3/25/2008

CARTER COUNTY SR-37 US-19E
BRIDGE OVER DOE RIVER, LM 6.65 (BRIDGE REPLACEMENT)

CONTRACT NO.: CNF099
LET TO CONTRACT: 4/27/2007
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$1,758,532.56
EST. COMPLETION DATE: MAY, 2008



SULLIVAN - WASHINGTON COUNTY SR-75

FROM SR-36 IN WASHINGTON COUNTY TO SR-357 IN SULLIVAN COUNTY

Length - 3.8 (Reconstruction)

The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-34 US-11E

BRISTOL HIGHWAY, FROM SR-36 (US-19W) TO SR-381 IN JOHNSON CITY

Length - 0.8 (Reconstruction)

The engineering is underway

WASHINGTON COUNTY SR-36

FROM SR-354 (BOONE AVENUE) TO SR-75

Length - 4.1 (Widen)

The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-81

BRIDGE OVER MUDDY CREEK, LM 16.60

Length - 0.1 (Bridge Replacement)

The right-of-way and/or utility process is underway.

WASHINGTON COUNTY SR-400

WATAUGA ROAD, BRIDGE OVER BRUSH CREEK, LM 4.99 IN JOHNSON CITY

Length - 0.1 (Bridge Replacement)

The right-of-way and/or utility process is underway.

WASHINGTON COUNTY

BOB DAVIS ROAD, BRIDGE OVER CSX R/R, LM 0.01

Length - 0.1 (Bridge Replacement)

The right-of-way and/or utility process is underway.

WASHINGTON COUNTY

FLOURVILLE ROAD, BRIDGE OVER BOONES CREEK, LM 0.16 IN JOHNSON CITY

Length - 0.0 (Bridge Replacement)

The engineering is underway



WASHINGTON COUNTY

FLOURVILLE ROAD, BRIDGE OVER BOONES CREEK, LM 0.41 IN JOHNSON CITY

Length - 0.0 (Bridge Replacement)

The engineering is underway

WASHINGTON COUNTY

KNOB CREEK ROAD AND MOUNTAIN VIEW ROAD

Length - 0.8 (Construction-New)

The engineering is underway.

WASHINGTON COUNTY

INDIAN RIDGE ROAD CONNECTOR, FROM VA MEDICAL SCHOOL TO MAIN STREET IN
JOHNSON CITY

Length - 0.4 (Construction-New)

The engineering is underway

WASHINGTON COUNTY SIA

INDUSTRIAL ACCESS ROAD SERVING KOYO CORPORATION & NAKATETSU CO., LTD.

Length - 0.1 (Construction-New)

The engineering is underway



WASHINGTON COUNTY

BOONE STATION ROAD, BRIDGE OVER CSX R/R, LM 0.43 (BRIDGE REPLACEMENT) LENGTH - 0.141

CONTRACT NO.: CNF041
LET TO CONTRACT: 3/16/2007
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$1,068,811.10
EST. COMPLETION DATE: JULY, 2008

WASHINGTON COUNTY SR-353

BRIDGE OVER LITTLE LIMESTONE CREEK, LM 8.65 (BRIDGE REPLACEMENT) LENGTH - 0.046

CONTRACT NO.: CNE190
LET TO CONTRACT: 4/28/2006
CONTRACTOR: LYONS CONSTRUCTION COMPANY, INC.
BID PRICE : \$354,988.95
EST. COMPLETION DATE: MARCH, 2008
Project time extension under consideration

WASHINGTON COUNTY SR-36

FROM NORTH OF SR-381 TO SOUTH OF SR-354 (WIDEN) LENGTH - 2.176

CONTRACT NO.: CNC910
LET TO CONTRACT: 7/16/2004
CONTRACTOR: SUMMERS-TAYLOR, INC.
BID PRICE : \$14,069,265.00
EST. COMPLETION DATE: MARCH, 2008
Project delayed due to ROW issue